


Project Information	
Contract Amount	
Capital Project Fund Local (Track & Fence)	\$413,257.91
Capital Project Fund Bond (Indoor/Outdoor Turf)	\$2,221,500
Construction Start Date	October 17, 2011
Estimated Completion Date	April 27, 2012
Overall Progress	99% complete
Contractor	

**PROGRESS REPORT**

L.D. Bell High School

- All track work has been completed.
- Football field work has been completed.
- Final punch list item to be completed within next week.

Trinity High School

- All track work has been completed.
- Football field work has been completed.
- Punch list was issued this week.
- Substantial completion is April 12, 2012.



Trinity High School – View of track straightaway.



Trinity High School – View from 50-yard line.



Trinity High School – View from bleachers.



Trinity High School – Long jump sand pit and runways.