


Project Information	
Contract Amount	
Capital Project Fund Local (Track & Fence)	\$413,257.91
Capital Project Fund Bond (Indoor/Outdoor Turf)	\$2,221,500
Construction Start Date	October 17, 2011
Estimated Completion Date	TBD
Overall Progress	60% complete
Contractor	

PROGRESS REPORT

L.D. Bell High School

- Installation of base and drainage system at field is complete.
- Installation of field turf has begun – two weeks to complete.
- Track base repairs are complete – rubberized black mat is complete; structural spray is 85% complete.
- Track striping to begin this week.

Trinity High School

- Field base ongoing, weather has delayed progress of stabilizing the base.
- Track base repairs are complete – rubberized black mat is complete; structural spray is complete.
- Track striping to begin this week.



L.D. Bell High School - Turf at the "D" area.



Trinity High School - Structural spray of track area; reworking subgrade of field.



L. D. Bell High School – Overall view of field turf progress.



Trinity High School – Track surface at curve.