

Activity Centers and High School Renovations for L.D. Bell and Trinity High Schools:

- Huckabee, through multiple meetings, has consulted with the HEB ISD Athletic Director, coordinators and coaches to ensure that expectations for the new activity centers are met.
- Huckabee and its consultants are beginning review and coordination of the high school renovations this week.

Milestone Dates:

High School Turf	
06-29-11	Site Survey complete
07-18-11	Geotechnical Survey needed
07-18-11	Present Schematic Design to Executive Cabinet
07-26-11	Present to Board of Trustees for approval
08-16-11	Project sign date
09-06-11	Receive construction proposals
09-20-11	Present Best Value Selection to Board of Trustees
09-27-11 thru 12-19-11	Construction

Activity Centers	
06-29-11	Site Survey complete
08-16-11	Geotechnical Survey needed
08-15-11	Present Schematic Design to Executive Cabinet
08-23-11	Present Schematic Design to Board of Trustees
12-15-11	Project sign date
01-24-12	Receive construction proposals
02-28-12	Present Best Value Selection to Board of Trustees
03-06-12 thru 04-23-13	Construction (Activity Centers)
04-24-13 thru 08-13-13	Construction (Renovations)

Auxiliary Services Facility:

- Huckabee is assisting the site search process with analysis of properties being considered and offering design sketch options that the board and staff are reviewing.

Milestone Dates:

07-22-11 thru 09-01-11	Pre-design for selected site
10-24-11	Present Schematic Design to Executive Cabinet
11-08-11	Present Schematic Design to Board of Trustees
01-26-12	Project sign date
03-13-12	Receive construction proposals
03-27-12	Present Best Value Selection to Board of Trustees
04-03-12 thru 06-27-13	Construction

Career and Technology Facility:

- Huckabee has met with Director of Maintenance to discuss options to retain the existing warehouse. The 2-story office area may be demolished to facilitate the new Career and Technology Facility.
- A meeting with Huckabee and the Career and Technology Director is scheduled for August 9, 2011 to review the updated concept designs.

Milestone Dates:

06-30-11	Site Survey in progress
07-22-11	Validate soil conditions for fuel center demolition
10-10-11 thru 11-09-11	Prepare Demolition Package
10-11-11	Present Schematic Design to Executive Cabinet
10-18-11	Present Schematic Design to Board of Trustees
11-1-11 thru 12-19-11	Relocate existing Maintenance and Transportation Facility
12-13-11	Present Best Value Selection to Board of Trustees (Demolition Package)
12-19-11 thru 05-04-12	Demolition of existing facility
02-28-12	Project sign date
03-06-12	Receive construction proposals
04-24-12	Present Best Value Selection to Board of Trustees
05-01-12 thru 04-11-14	Construction