


Project Information	
Contract Amount	
Capital Project Fund Local (Track & Fence)	\$413,257.91
Capital Project Fund Bond (Indoor/Outdoor Turf)	\$2,221,500
Construction Start Date	October 17, 2011
Estimated Completion Date	TBD
Overall Progress	80% complete
Contractor	

**PROGRESS REPORT**

L.D. Bell High School

- All track work has been completed.
- Football field work to be completed this week.
- Final site cleanup has begun to be completed this week.

Trinity High School

- All track work has been completed.
- Field subgrade work ongoing. Final subgrade work to be completed this week, liner to be installed after subgrade work is completed, flat drainage and final layer of rock to be installed immediately after liner is completed.
- Site cleanup will follow completion of field.



L.D. Bell High School – Number inlays and field markings.



Trinity High School – Completed installation of track surface.



L. D. Bell High School – Completed lane striping.



Trinity High School – Subgrade work of field.