

General:

- The District is in the process of acquiring a geotechnical firm to provide soil testing for all of the upcoming projects.
- Detailed project schedules have been produced and submitted to the District for review.

Roofing, HVAC and Paving Project:

- A roof consultant is being acquired now. Once secured, the existing roof report will be validated to begin design of the roof replacement.
- A mechanical consultant is validating the existing HVAC report and consulting with the District to update any changes that have been made since the report was created.
- Surveying of the paving project will begin in the next few weeks.

Activity Centers and High School Renovations for L.D. Bell and Trinity High Schools:

- The District, along with Huckabee, have toured existing facilities to review and observe how they function.
- Topographical site surveys for both schools are near completion.
- The outdoor field designs have begun and are fast tracking ahead of the activity centers so that both practice fields are not down at the same time.
- Sports Design Group, a consulting firm specializing in indoor and outdoor sports fields, is working with Huckabee on the turf design.
- Detailed design meetings for the Activity Centers begin this week.

Auxiliary Services Facility:

- Huckabee is assisting the search process with analysis of properties being considered and offering design sketch options that the board and staff are reviewing.
- Design consultants are being set up and will be ready to begin when the site has been acquired.

Career and Technology Facility:

- We met with all CTE staff on June 7th for a design charette. Confirmed the Program of Requirements for each department and presented a conceptual floor plan and site plan for the new facility.
- We are currently working on revisions/design modifications on the conceptual plan.
- Topographical site surveys will begin in the next few weeks.